

### **Essex Highways Progress update: Mundon Wash Bridge, Mundon Road, Mundon, Maldon**

Recent progress includes construction of the base slab and both wingwalls on the north side of the structure. The construction of both central deflectors (located west and east) are complete and we are now in the process of constructing the parapet beams.

However, due to factors beyond our control the programme has been delayed and works are expected to be completed by Sunday 22 December 2019.

Please be advised efforts are being made to complete the work and reopen the road as soon as possible and, permission has been granted for weekend working starting from Saturday 30 November 2019. Working hours for both Saturday and Sunday are 7:00am to 3:30pm.

As part of the final phase, in early December there will be a 6-day curing period while concrete sets. During this time, minimal activities will take place on site so the curing process is not disturbed.

Please be advised during the final week while we work to complete the work and the site is demobilised, there will be no pedestrian or dismounted cyclist access possible due to heavy vehicles and machinery moving.

Details of other works in the area can be viewed from [one.network](#) (formerly [roadworks.org](#)).